

CONSTRUCTION PROJECTS UPDATE

City of Springfield Public Works Department/Engineering Division

13-Mar-03

TITLE: **Mill Race Flow Control**
PROJECT NO: P10667 JOURNAL NO: CONSTRUCTION DATE 1/1/2004
CONTACT PER **Ed Black**
DESIGNER: Consultant, Corps INSPECTOR: N/A
MAINTENANCE: Ed Black TRAFFIC: N/A
CONTRACTOR: N/A

DESCRIPTION: The U.S. Army Corps of Engineers is evaluating previously collected information regarding existing conditions to determine the feasibility (benefits versus costs) of improving Mill Race flows and environmental conditions.

STATUS: The Environmental Restoration Report will be completed by U.S. Army Corps of Engineers in May 2003. Project design will be completed in October 2003 and construction will be initiated in April 2004.

TITLE: **42nd Street Multiuse (Bikepath) Weyerhaeuser to Marcola**
PROJECT NO: P20081 JOURNAL NO: CONSTRUCTION DATE 5/1/2003
CONTACT PER **Pam Ownbey**
DESIGNER: Kristi Mayes/OBEC INSPECTOR: OBEC/Kristi Mayes
MAINTENANCE: Brian Conlon TRAFFIC: Kristi Mayes
CONTRACTOR: Not Selected

DESCRIPTION: Construction of a multi-use bike/pedestrian, lighted asphaltic concrete path located along the east side of 42nd St., from Marcola Rd south to the railroad tracks.

STATUS: Design is 100% complete, and construction in 2003.

TITLE: **Laura Street Realignment at Harlow Road**
PROJECT NO: P20205 JOURNAL NO: CONSTRUCTION DATE 1/1/2003
CONTACT PER **Don Branch**
DESIGNER: Bob Kettwig INSPECTOR: Denny Wright
MAINTENANCE: Brian Conlon TRAFFIC: Dean Bishop/Brian C
CONTRACTOR: N/A

DESCRIPTION: Realignment of Laura Street to connect at the Harlow-Game Farm Road intersection.

STATUS: Design is 20% complete. Right-of-way acquisition is underway.

TITLE: **Pioneer Parkway Extension (This number replaces 1-738)**
PROJECT NO: P20208 JOURNAL NO: CONSTRUCTION DATE 1/1/2004
CONTACT PER **Nick Arnis/Don Branch**
DESIGNER: Lane County INSPECTOR: Lane County
MAINTENANCE: Brian Conlon TRAFFIC: Brian Barnett
CONTRACTOR: N/A

DESCRIPTION: Four lane arterial street extension of Pioneer Parkway between Hayden Bridge Way and Beltline Road.

STATUS: Design and right-of-way acquisition began in 2002. Lane County is providing engineering services. The City is doing the environmental work and the public relations communications. Construction is anticipated in late 2004.

CONSTRUCTION PROJECTS UPDATE

City of Springfield Public Works Department/Engineering Division

13-Mar-03

TITLE: **21st Street Reconstruction, Main to Olympic Street**
PROJECT NO: P20273 JOURNAL NO: CONSTRUCTION DATE 6/1/2003
CONTACT PER **Ram Meier**
DESIGNER: Ram Meier INSPECTOR: Denny Wright
MAINTENANCE: Brian Conlon TRAFFIC: Dean Bishop
CONTRACTOR: N/A
DESCRIPTION: Installation of a new pavement structure from Main to Centennial Blvd. And A.C. overlay paving from Centennial Blvd. to Olympic Street. Construction of handicap ramp and sidewalk repairs.

STATUS: Design is 15% complete. Construction will be in summer 2004.

TITLE: **JRE Phase 1, Landscaping - Street trees & shrubs along J**
PROJECT NO: P20276 JOURNAL NO: CONSTRUCTION DATE 10/1/2003
CONTACT PER **Don Branch**
DESIGNER: Bob Kettwig INSPECTOR: Greg Fershweiler
MAINTENANCE: Greg Fershweiler TRAFFIC: Dean Bishop
CONTRACTOR: N/A
DESCRIPTION: Installation of street trees and ground cover from Main to Daisy Street along the extension of I-105.

STATUS: Design is complete. Construction will be in fall of 2003.

TITLE: **I & I Pipe Defect Investigation Sanitary Sewer**
PROJECT NO: P20285 JOURNAL NO: CONSTRUCTION DATE 3/1/2002
CONTACT PER **George Walkter**
DESIGNER: George Walker INSPECTOR: George Walker
MAINTENANCE: Keith Miyata TRAFFIC: N/A
CONTRACTOR: SHN Consulting Engineers
DESCRIPTION: Internal inspection of 10,000 feet of 2-4 foot diameter sewer pipe. Inspection of 50 manholes, flow monitoring and report.

STATUS: 100% complete.

TITLE: **Mill & G Street Curb Bulb-outs**
PROJECT NO: P20294 JOURNAL NO: CONSTRUCTION DATE 5/1/2003
CONTACT PER **Brian Barnett**
DESIGNER: Bob Wilson INSPECTOR: Denny Wright
MAINTENANCE: Brian Conlon TRAFFIC: Kristi Mayes
CONTRACTOR: N/A
DESCRIPTION: This pedestrian safety project narrows the Mill Street pedestrian crossing by installing curbs and extending sidewalks closer to centerline of Mill Street.

STATUS: Design is 70% complete.

CONSTRUCTION PROJECTS UPDATE

City of Springfield Public Works Department/Engineering Division

13-Mar-03

TITLE: **31st Bike Lanes, U to EWEB Path**
PROJECT NO: P20295 JOURNAL NO: CONSTRUCTION DATE 8/1/2003
CONTACT PER **Brian Barnett**
DESIGNER: INSPECTOR: Denny Wright
MAINTENANCE: Brian Conlon/Keith Miyata TRAFFIC: Dean Bishop
CONTRACTOR: N/A
DESCRIPTION: Installation of 6' bike lanes along each side of 31st Street plus installation of a drainage system.

STATUS: This project is delayed and maybe canceled, if Lane County adds the 31st Street improvements to their CIP.

TITLE: **Guardrail Replacement Along 48th St, Main to G St.**
PROJECT NO: P20305 JOURNAL NO: CONSTRUCTION DATE 3/1/2003
CONTACT PER **Ron Sather**
DESIGNER: Bob Kettwig INSPECTOR: Ron Sather
MAINTENANCE: Brian Conlon/Gene Butterfield TRAFFIC: Brian Barnett
CONTRACTOR:
DESCRIPTION: maintenance

STATUS: Construction by Lane County will begin in March 2003.

TITLE: **32nd Street South, Aster to S.E. Court**
PROJECT NO: P20317 JOURNAL NO: CONSTRUCTION DATE 3/1/2003
CONTACT PER **Don Branch**
DESIGNER: INSPECTOR: Denny Wright
MAINTENANCE: Brian Conlon TRAFFIC:
CONTRACTOR: N/A
DESCRIPTION: Street improvements along S. 32nd Street, Main to RR tracks and sewer installation 400' south of Main Street., 30th-32nd Streets.

STATUS: Design is 30% complete. Construction is planned for 2003.

TITLE: **Vera Drive & 19th Street Sewer Pump Station**
PROJECT NO: P20321 JOURNAL NO: CONSTRUCTION DATE 3/1/2003
CONTACT PER **Don Branch**
DESIGNER: Consultant INSPECTOR: Consultant
MAINTENANCE: Keith Miyata TRAFFIC: N/A
CONTRACTOR: N/A
DESCRIPTION: Construction of a 400 feet of 8" gravity sewer, 800 feet of 4" pressure line and a one half mgd pump station.

STATUS: Design has started. Easement acquisition underway.

CONSTRUCTION PROJECTS UPDATE

City of Springfield Public Works Department/Engineering Division

13-Mar-03

TITLE: **Laura & Lindale Drive Sewer & Drainage**
PROJECT NO: P20322 JOURNAL NO: CONSTRUCTION DATE 5/1/2003
CONTACT PER **Bob Kettwig**
DESIGNER: Bob Kettwig INSPECTOR: Denny Wright
MAINTENANCE: Keith Miyata TRAFFIC: Dean Bishop
CONTRACTOR: N/A
DESCRIPTION: Construction of 1,300 feet of 8" sewer in Laura Street, Scotts Glen Drive to Hayden Bridge Way; installation of 700' of 18 to 24" storm sewer in Laura Street from Monta Loma Park to Lindale Drive.

STATUS: Design is 50% completed

TITLE: **69th Street Reconstruct, B to Thurston Road**
PROJECT NO: P20325 JOURNAL NO: CONSTRUCTION DATE 6/1/2004
CONTACT PER **Don Branch**
DESIGNER: INSPECTOR:
MAINTENANCE: Brian Conlon TRAFFIC:
CONTRACTOR: N/A
DESCRIPTION:

STATUS: Design will begin in fall of 2003.

TITLE: **Sewer Rehab 2003**
PROJECT NO: P20326 JOURNAL NO: CONSTRUCTION DATE 8/1/2003
CONTACT PER **Ram Meier**
DESIGNER: Ram Meier INSPECTOR: Denny Wright
MAINTENANCE: Keith Miyata TRAFFIC:
CONTRACTOR: N/A
DESCRIPTION: Replacement of 6318 L.F. of 8" PVC sanitary sewer, and 1750 L.F. 6" laterals in backyards, alleys and in the street. Located north of G Street and south of L Street, between 16th Street and 21st Street, and south of Main Street between El Rancho Drive and 15th Street and vicinity.

STATUS: Design has started. Construction will be in late 2003.

TITLE: **21st Ave. (Glenwood) Swr, Harrison Ave. east 100'**
PROJECT NO: P20328 JOURNAL NO: CONSTRUCTION DATE 4/1/2003
CONTACT PER **Al Peroutka**
DESIGNER: Ram Meier INSPECTOR: Denny Wright
MAINTENANCE: Keith Miyata TRAFFIC:
CONTRACTOR: Eugene Sand & Gravel
DESCRIPTION: Installation of a 80' long 8" sewer in 21st Avenue in Glenwood from Harrison Avenue east 100'.

STATUS: Construction will be in April 2003.

CONSTRUCTION PROJECTS UPDATE

City of Springfield Public Works Department/Engineering Division

13-Mar-03

TITLE: **Pioneer Parkway Sewer, Kirk Dr. to Beltline**
PROJECT NO: P20329 JOURNAL NO: CONSTRUCTION DATE 8/1/2004
CONTACT PER **Don Branch**
DESIGNER: Consultant INSPECTOR:
MAINTENANCE: Keith Miyata TRAFFIC: N/A
CONTRACTOR: N/A
DESCRIPTION: Installation of 5,000 feet of 12 to 24" sewer along Kirk Street and Pioneer Parkway extension from Kirk Street to Beltline.

STATUS: Design will begin in summer 2003 with construction occurring in fall of 2004.

TITLE: **22nd Avenue East of Henderson**
PROJECT NO: P20332 JOURNAL NO: CONSTRUCTION DATE
CONTACT PER
DESIGNER: INSPECTOR:
MAINTENANCE: TRAFFIC:
CONTRACTOR:
DESCRIPTION: Extension of sanitary sewer east of Henderson Avenue on 22nd Avenue.

STATUS: Design has not begun yet.

TITLE: **Rivergate**
PROJECT NO: P30049 JOURNAL NO: CONSTRUCTION DATE 12/1/1997
CONTACT PER **Ron Sather**
DESIGNER: Branch Eng. INSPECTOR: Branch Eng.
MAINTENANCE: Miyata/Ferschweiler TRAFFIC: Dean Bishop
CONTRACTOR: Bill Callery-Pilot Builders
DESCRIPTION: Installation of drainage and sewer improvements along west side of S. 72nd St. from Main St. southward 900 feet.

STATUS: Construction complete. Developer owes City fees for engineering services.

TITLE: **Aster St., West of South 59th St.**
PROJECT NO: P30144 JOURNAL NO: CONSTRUCTION DATE 6/1/2000
CONTACT PER **Ron Sather**
DESIGNER: Branch Engineering INSPECTOR: Branch Engineering
MAINTENANCE: Conlon/Miyata TRAFFIC: Dean Bishop
CONTRACTOR: Metro Rock & Const. Inc.
DESCRIPTION: Street, sewer, and drainage improvements along Aster Street west of South 59th Street.

STATUS: 98% complete.

CONSTRUCTION PROJECTS UPDATE

City of Springfield Public Works Department/Engineering Division

13-Mar-03

TITLE: **30th Street, Phase III**
PROJECT NO: P30176 JOURNAL NO: CONSTRUCTION DATE 6/1/2001
CONTACT PER **Ron Sather**
DESIGNER: Olson & Morris INSPECTOR: Olson & Morris
MAINTENANCE: Brian Conlon TRAFFIC: Dean Bishop
CONTRACTOR: Wildish Construction Co.
DESCRIPTION: Street, sewer, drainage improvements along 30th Street, 1000 feet north of Main Street.

STATUS: Construction is 100% complete.

TITLE: **Maple Island Rd from Game Farm Road to International W**
PROJECT NO: P30230 JOURNAL NO: CONSTRUCTION DATE 7/1/2001
CONTACT PER **Denny Wright**
DESIGNER: Balzhiser/Hubbard INSPECTOR: Tim Way, OBEC
MAINTENANCE: Brian Conlon TRAFFIC: Kristi Mayes
CONTRACTOR: Matt Construction
DESCRIPTION: New P.C. concrete street construction with three intersection roundabouts, drainage and street lights.

STATUS: The project was completed. However, design corrections are being done. See Project P20314. Correction work is 100% done.

TITLE: **Game Farm Road and Gateway Street Signal Installation**
PROJECT NO: P30231 JOURNAL NO: CONSTRUCTION DATE 9/1/2001
CONTACT PER **Dean Bishop/Denny Wright**
DESIGNER: Balzhiser/Hubbard INSPECTOR: Balzhiser
MAINTENANCE: Gene Butterfield TRAFFIC: Gene Butterfield
CONTRACTOR: Matt Construction/Lantz
DESCRIPTION: Traffic signal installation at the intersection of Game Farm Road and Gateway Street.

STATUS: 100% complete.

TITLE: **Thurston Greens Subdivision**
PROJECT NO: P30235 JOURNAL NO: CONSTRUCTION DATE 6/1/2002
CONTACT PER **Ron Sather**
DESIGNER: Olson & Morris INSPECTOR: Olson & Morris
MAINTENANCE: Conlon/Miyata TRAFFIC: Dean Bishop
CONTRACTOR: Eugene Sand & Gravel
DESCRIPTION: Street, drainage and sewer improvements in the area of 62nd Street, E to F Streets.

STATUS: Construction is 100% complete.

CONSTRUCTION PROJECTS UPDATE

City of Springfield Public Works Department/Engineering Division

13-Mar-03

TITLE: **Game Farm Road South Widening @ Beltline**
PROJECT NO: P30242 JOURNAL NO: CONSTRUCTION DATE 11/1/2001
CONTACT PER **Ron Sather**
DESIGNER: Balzhiser/Hubbard INSPECTOR: Balzhiser
MAINTENANCE: Lane County TRAFFIC: Kristi Mayes
CONTRACTOR: Matt Construction
DESCRIPTION: Road widening at the intersection of Game Farm Road and Beltline.

STATUS: Construction is complete.

TITLE: **Game Farm Road East Bus Pullout west of Maple Island**
PROJECT NO: P30245 JOURNAL NO: CONSTRUCTION DATE 10/1/2001
CONTACT PER **Denny Wright**
DESIGNER: Balzhiser/Hubbard INSPECTOR: Mike Anunsen
MAINTENANCE: Brian Conlon TRAFFIC: Kristi Mayes
CONTRACTOR: Matt Construction
DESCRIPTION: Widening of Game Farm Road East to create a bus turnout.

STATUS: 100% complete. Waiting for easement submittal.

TITLE: **Domomarita Subdivision - West Olympic**
PROJECT NO: P30246 JOURNAL NO: CONSTRUCTION DATE 6/1/2002
CONTACT PER **Ron Sather**
DESIGNER: Olson & Morris INSPECTOR: Olson & Morris
MAINTENANCE: Conlon/Miyata TRAFFIC: Kristi Mayes
CONTRACTOR: KIPCO
DESCRIPTION: Construction of 200' of street, 210' of sewer and 390' of 10 to 12" storm sewer along West Olympic Street, East of Aspen Street. The project is approved for construction and scheduled for early Summer of 2002.

STATUS: Construction is 100% complete. Waiting for payment of fees.

TITLE: **40th Street-Industrial Ave Improvements/J.P. Hammer Ind**
PROJECT NO: P30282 JOURNAL NO: CONSTRUCTION DATE 6/1/2002
CONTACT PER **Ron Sather**
DESIGNER: Scott Morris INSPECTOR: Wade Holiday
MAINTENANCE: Miyata/Conlon TRAFFIC: Kristi Mayes
CONTRACTOR: Morris Brothers
DESCRIPTION: Street, drainage, sewer and bridge construction on 40th Street. Industrial to Olympic; and Industrial from 40th to 42nd Streets.

STATUS: Construction is 95% complete.

CONSTRUCTION PROJECTS UPDATE

City of Springfield Public Works Department/Engineering Division

13-Mar-03

TITLE: **Olympic @ 20th (Winco) Sanitary Sewer Relocation**
PROJECT NO: P30284 JOURNAL NO: CONSTRUCTION DATE 7/1/2002
CONTACT PER **Ron Sather**
DESIGNER: WRG Engineers INSPECTOR: WRG Engineers
MAINTENANCE: Keith Miyata TRAFFIC: N/A
CONTRACTOR: KUEZI
DESCRIPTION: 250' of 12" sewer in WINCO's parking lot.

STATUS: Construction is 100% complete.

TITLE: **Jasper Meadows - 1st Addition**
PROJECT NO: P30292 JOURNAL NO: CONSTRUCTION DATE 8/1/2002
CONTACT PER **Ron Sather**
DESIGNER: Branch Engineering INSPECTOR: Rebecca Templin
MAINTENANCE: Miyata/Conlon TRAFFIC: Dean Bishop
CONTRACTOR: KIPCO
DESCRIPTION: Street, sewer and drainage improvements in Jasper Meadows 1st Addition located at 60th and Mt. Vernon Road.

STATUS: Construction is 100% done.

TITLE: **Eagles Flight Subdivision**
PROJECT NO: P30293 JOURNAL NO: CONSTRUCTION DATE 8/1/2002
CONTACT PER **Ron Sather**
DESIGNER: Tony Favreau INSPECTOR: Tony Favreau
MAINTENANCE: Greg Ferschweiler TRAFFIC: Kristi Mayes
CONTRACTOR: Eugene Sand & Gravel
DESCRIPTION: Street, drainage and sewer construction at NW of 66th and Thurston Road.

STATUS: Construction is 100% complete.

TITLE: **Commercial Street from 30th to 35th Streets**
PROJECT NO: P30324 JOURNAL NO: CONSTRUCTION DATE
CONTACT PER **Ken Vogeney**
DESIGNER: Scott Geobel INSPECTOR: Olson & Morris
MAINTENANCE: Brian Conlon TRAFFIC:
CONTRACTOR: N/A
DESCRIPTION: Construction of street improvements including curbs, cutters, pavement, sidewalks, street lights and drainage along Commercial Street and 30th to 35th Streets.

STATUS: Design will start soon.

CONSTRUCTION PROJECTS UPDATE

City of Springfield Public Works Department/Engineering Division

13-Mar-03

TITLE: **54th Place Sewer from J Street South one block**
PROJECT NO: P30331 JOURNAL NO: CONSTRUCTION DATE 2/2/2003
CONTACT PER **Ron Sather**
DESIGNER: Branch Engineering INSPECTOR: Branch Engineering
MAINTENANCE: Keith Miyata TRAFFIC: N/A
CONTRACTOR: N/A

DESCRIPTION: Installation of 400 feet of 8" sanitary sewer in 54th Place. Installation of 120 feet of storm sewer drain pipe between 54th Street and 54th Place.

STATUS: Design is being reviewed by the City.

TITLE: **Jasper Road Extension Phase 1**
PROJECT NO: P50050 JOURNAL NO: CONSTRUCTION DATE 6/1/2002
CONTACT PER **Don Branch**
DESIGNER: Lane County INSPECTOR: Lane County
MAINTENANCE: Greg Ferschweiler TRAFFIC: Dean Bishop
CONTRACTOR: N/A

DESCRIPTION: Extension of the Eugene/Springfield Highway from Main Street south to S. 57th Street. It includes four lanes, curbs, sidewalks, street lights, street trees & drainage improvements.

STATUS: Design is 90% complete. Lane County is seeking ODOT approval.

TITLE: **Sanitary Sewer Master Plan**
PROJECT NO: P50190 JOURNAL NO: CONSTRUCTION DATE 1/1/2002
CONTACT PER **George Walker**
DESIGNER: CH2M Hill INSPECTOR: N/A
MAINTENANCE: Keith Miyata TRAFFIC: N/A
CONTRACTOR: CH2M Hill

DESCRIPTION: Update of the current 20-year-old, sanitary sewer system master plan.

STATUS: 2% complete. Delayed until winter storm event monitoring is done.

TITLE: **Flood Plain Analysis Along UGB**
PROJECT NO: P50269 JOURNAL NO: CONSTRUCTION DATE 1/1/2002
CONTACT PER **Al Peroutka**
DESIGNER: INSPECTOR:
MAINTENANCE: TRAFFIC:
CONTRACTOR: N/A

DESCRIPTION: Analysis to check or verify the base flood elevation along the McKenzie and Willamette Rivers and coordinate with the Corps the study of the bank erosion occurring along the McKenzie River.

STATUS: The Corps has completed their analysis of the flooding potential of the McKenzie River. They see no danger of flooding in the short term. PW has budgeted matching funds for a restudy of the floodplain. Waiting for funds to be authorized by Congress.

CONSTRUCTION PROJECTS UPDATE

City of Springfield Public Works Department/Engineering Division

13-Mar-03

TITLE: **Washrack at Maintenance Shop**
PROJECT NO: P50272 JOURNAL NO: CONSTRUCTION DATE 7/1/2002
CONTACT PER **Bob Kettwig**
DESIGNER: Brian Conlon INSPECTOR: Keith Miyata
MAINTENANCE: Keith Miyata TRAFFIC: N/A
CONTRACTOR: N/A
DESCRIPTION: Construction of a vehicle and equipment wash area at the maintenance shops on S. 18th Street.

STATUS: Design has started.