

# Clarification Log

**Project Number: P21114**

**Project Title: Virginia-Daisy Bikeway – Phase 1A**

Date	Question	Response
03/12/2020	Can you tell me the caliper size of street trees required for this project?	The information regarding tree caliper is found on Standard Drawing 2-2. It reads "Street trees shall have a 2 inch minimum trunk caliper as measured 6 inches above the root collar."
03/16/2020	There was discussion at the pre-bid meeting about fiber reinforcement in the concrete but I don't see it in the specifications. Can you tell me where to find it?	It is found on page 13 of the Special Provisions Section B under Section 02045 – Synthetic Fiber Reinforcing for Concrete.
03/20/2020	00744 of the Specials states that the asphalt in the trench cuts will be 4" minimum but we are to match existing. Do you know the depth of the existing asphalt?	The City does not have detailed information regarding the existing asphalt depth along the corridor. The City's records do not indicate that an overlay has occurred but the City can't verify the accuracy of information.
03/20/2020	Do you know the thickness of the existing concrete paving on Daisy?	The City's records indicate that the existing concrete is 8 inches thick, however, the City cannot assure the accuracy of these dimensions.
03/20/2020	Plain Concrete Pavement – Would the Owner accept a concrete mix design if the strength can be achieved using ¾" round rock?	No, the Plain Concrete Pavement shall be an ODOT 4000 psi 1-1/2 inch crushed rock mix.
03/20/2020	Between 4981 and 5009 Daisy Street, the area between the back of curb and the sidewalk is full of roots. There is new set-back sidewalk in this area. Is the expectation that the contractor is to remove the roots while we are working in this area?	Yes, the roots and stumps shall be removed per Section 00320 - Clearing and Grubbing in the Specials.
03/20/2020	In the area of the existing concrete section of Daisy Street, there are new ADA ramps as well as curb and gutter. The joint between the roadway and curb and gutter has been joint sealed. Is the Contractor expected to apply joint seal to the new joint between the curb and gutter and street paving?	No, joint seal is not required in the new joint between the curb and gutter and street paving. Other joints shall be sealed as stated in the specifications.
03/20/2020	Raised crosswalk shown on A6. It looks like the truncated domes are in the within the 4" sidewalk limits yet	The truncated domes are placed within the 4 inch Concrete Sidewalk areas which are adjacent to the Raised Crosswalk and therefore appear within

	the special provisions say that the truncated domes are incidental to the raised crosswalk. Can you clarify whether the specials or the drawing is the one we follow?	the pay limits indicated for the 4 inch Concrete Sidewalks, however, truncated domes are considered incidental to the Raised Crosswalk, Bid Item 30, as stated in drawing A6 and the Special Provisions.
03/20/2020	Sheet B5 detail #1, we will have to excavate wider than the 16" traffic median. How much wider is required and is the asphalt replacement in this area paid for under the asphalt item?	Additional width will be allowed and the limits will be determined in the field by the Engineer. Asphalt concrete pavement will be paid under Bid Item 20.
03/20/2020	Can you tell us what the existing storm pipe material is that we are connecting to?	The City's records indicate that the connection on sheet H1 is into PVC and the connection on sheet H3 is into concrete (as shown), but the City can't verify the accuracy of information.
03/20/2020	Does the City know if there is any rock that we will encounter during the storm pipe or manhole installation?	The City does not have any information regarding ground conditions in that area.
03/20/2020	Sheet T2, Note #1 says to install temporary striping as directed. I don't see any striping on the plan. Can you give us a quantity of striping to include in our bid? Without it, we don't know how much there will be.	That is a general note. Temporary striping is not anticipated for this project.
03/20/2020	Because you are following the ODOT specs, can we assume you are including the oil escalator?	No, the City uses its own Division 00100. Payment for changes in material costs will not be made.
03/20/2020	I didn't find any references to irrigation for the swales and planting. Is irrigation included in this project?	There is no irrigation included in this project.
03/20/2020	Bid Item #28 Vegetated Stormwater Planter: The specials say that the asphalt will be paid by the ton. I don't see where there is any asphalt. Am I missing something here?	The reference to asphalt payment has been deleted. <b>An Addendum will be issued for this item.</b>
03/20/2020	can only find the Plain PCCP in 3 locations and can't come up to the bid quantity. Do you have a list of locations of where the PCCP is? I	Plain PCCP is intended for use adjacent to the two raised crosswalks in the concrete road section and adjacent to the valley gutter. The bid quantity has been adjusted to correct a unit conversion error. An Addendum will be issued for this item. <b>A new Bid Submittal Document with a revision date of 03/25/2020 will be issued and included in the Addendum.</b>
03/20/2020	Sheet J34 has a quantity for Plain Conc. Pavement of 52 FT. Is that unit of measure correct?	Sheets J34 and J35 have been revised to correct the unit of measurement from FT to SY. <b>An addendum will be issued for this item to add the drawings with a revision date of 03/25/2020.</b>
03/20/2020	Can this be clarified? I started in section 00759.10 under materials and	Special Provisions Section B – Scope of Work have been revised to include a reference to Section

	it directs me to 00440 for Commercial Concrete. I went to 00440 and there is nothing there would direct me to 02045 for fiber. On a typical ODOT project, if there is nothing in 00440 directing us to 02045, then we would only follow the requirements in 00440. I think an argument can be made that there is no reference in 00440 to use 02045 in the concrete mix.	00440 of the 2018 Oregon Standard Specifications for Construction. A line has been added to Section 00440.10 Materials for Synthetic Fiber Reinforcing for Concrete, Section 02045. <b>An Addendum will be issued for this item.</b>
03/20/2020	Where can we find a detail for a T40 Catch basin? This catch basin is shown in detail #3 on sheet E2.	A manufacturer's drawing for the T40 catch basin is being provided as an example only. The City will consider other concrete catch basins of similar dimension. <b>An Addendum will be issued for this item to add the drawing.</b>
03/20/2020	Standard Drawing 3-8 shows that we are required to remove 3' of pavement in front of new curb and gutter. Is that pavement removal required in front of ADA ramps as wells as the curb and gutter bid item? If so, Is this asphalt paid for under the Level 2 bid item?	Yes, 3 feet is a minimum removal width. Removal limits will be determined in the field by the Engineer. Asphalt is paid under Bid Item 20, Level 2, 1/2-inch Dense Asphalt Concrete Pavement (ACP).
03/25/2020	With more and more offices closing or having limited access, we had a couple of questions. Does this bid still need to be delivered or will it be going to an e-mailed bid? If it is delivered, will we still be able to be present when the bids are opened?	<p>There have been no changes to the submittal requirements for this project.</p> <p>The City has set up an alternate method of attending the bid opening meeting through Go To Meeting. The instructions for the meeting are below and will also be posted at City Hall the day prior to the bid opening.</p> <p>P21114 ITB Virginia-Daisy Bikeway - Phase 1A Tue, Mar 31, 2020 2:10 PM - 2:40 PM (PDT)</p> <p>Please join my meeting from your computer, tablet or smartphone. <a href="https://global.gotomeeting.com/join/754425661">https://global.gotomeeting.com/join/754425661</a></p> <p>You can also dial in using your phone. United States: <a href="tel:+16467493122">+1 (646) 749-3122</a></p> <p>Access Code: 754-425-661</p> <p>New to GoToMeeting? Get the app now and be ready when your first meeting starts: <a href="https://global.gotomeeting.com/install/754425661">https://global.gotomeeting.com/install/754425661</a></p>